



July 30, 2019

Board of Public Works and Safety
City of Lafayette
20 North 6th Street
Lafayette, IN 47901

Dear Board Members:

You have before you a change order from Atlas Excavating for the 4th Street Water Main Replacement project. This is change order #2 to request a 7 day extension of the original contract's milestone date for the first section of the project between Kossuth and Owen Streets. This would allow for restoration of that portion of 4th St. by August 2, 2019 before Miller Elementary opens on August 5, 2019. I would respectfully request your approval.

Sincerely,

Kerry J. Smith, Superintendent
Lafayette Water Works

Date of Issuance: July 30, 2019	Effective Date: July 30, 2019
Owner: City of Lafayette, IN	Owner's Contract No.:
Contractor: Atlas Excavating, Inc.	Contractor's Project No.:
Engineer: Wessler Engineering, Inc.	Engineer's Project No.: 208518.06.001
Project: 4 th Street Water Main Replacement	Contract Name:

The Contract is modified as follows upon execution of this Change Order:

Description: Additional work time of seven (7) days for the completion of Line B (Milestone #1). Resulting adjustment in Contractor's contract times is shown below. There is no change in the overall contract times for substantial and final completion.

Attachments: *Time Extension Request (via Email) from Atlas Excavating, Inc. for Milestone #1.*

CHANGE IN CONTRACT PRICE	CHANGE IN CONTRACT TIMES [Milestone date will change. Moves from 7/26/2019 to 8/02/2019]
Original Contract Price: \$ <u>1,821,765.00</u>	Original Contract Times: Substantial Completion: <u>140 days</u> Ready for Final Payment: <u>170 days</u>
Increase/Decrease from previously approved Change Orders No. <u>1</u> to No. <u>2</u> : \$ <u>0.00</u>	[Increase] [Decrease] from previously approved Change Orders No. <u>1</u> to No. <u>2</u> : Substantial Completion: <u>0 days</u> Ready for Final Payment: <u>0 days</u>
Contract Price prior to this Change Order: \$ <u>1,742,565.00</u>	Contract Times prior to this Change Order: Substantial Completion: <u>140 days</u> Ready for Final Payment: <u>170 days</u>
Increase/Decrease of this Change Order: \$ <u>0.00</u>	[Increase] [Decrease] of this Change Order: Substantial Completion: <u>0 days</u> Ready for Final Payment: <u>0 days</u>
Contract Price incorporating this Change Order: \$ <u>1,742,565.00</u>	Contract Times with all approved Change Orders: Substantial Completion: <u>140 days</u> Ready for Final Payment: <u>170 days</u>

RECOMMENDED:		ACCEPTED:	
By: <u>Andrew D. Gordon</u>	By: _____	By: <u>But Dierdorf</u>	By: _____
Engineer (if required)	Owner (Authorized Signature)	Contractor (Authorized Signature)	
Title: <u>Project Manager</u>	Title: _____	Title: <u>Project Manager</u>	Title: _____
Date: <u>July 30, 2019</u>	Date: _____	Date: <u>7/25/19</u>	Date: _____

Andrew Gordon

From: Bret D <bret@atlasexcavating.com>
Sent: Monday, July 22, 2019 2:55 PM
To: Andrew Gordon
Cc: Steve Rich
Subject: Time extension request Line B

****WARNING: External email, verify sender before opening attachments or clicking on links.****
Andrew,

Atlas is requesting additional days to finish Line B for Milestone #1. We are requesting an extension to 8/2 to finish our work on this portion of the project.

Thanks,

Bret Dierdorf
Atlas Excavating, Inc.
4740 Swisher Road
West Lafayette, Indiana 47906

Office 765-637-9124
Cell 812-243-2115

Approved by the Board of Public Works and Safety on the _____ day of
_____, 2019.

Gary Henriott, President

Cindy Murray, member

Norm Childress, member

Ronald Shriner, member

Amy Moulton, member

ATTEST:

Deputy Clerk

Date: _____